


Commercial Laboratory Project 2

$\frac{3}{4}$ " EMT Conduit Assignment

(Box Offset)

1. Make each conduit bend from the measurements provided.
2. Conduit ends must be reamed to remove sharp edges.
3. Offsets are required at all box locations.
4. All measurements must be within 1/8 inch of specified design.
5. All fittings must be secure at box location.
6. Work must in accordance with the National Electrical Code.
7. Label conduit with your name and submit to Instructor.



NAME: _____, Date: _____.

Points Received: _____, Instructor's Initials: _____.

Instructor's Remarks: